

## PROJECT INFORMATION

**Project Year: 2024** 

Project Size: 59,170 sq ft.

Project Location: Parma, OH

**Days to Complete: 56** 

**Project Overview:** Spray Foam over

**EPDM** 

Manufacturer Used (Foam): NCFI

**Manufacturer Used (Coating):** 

American WeatherStar

- Pre-job inspection
- Setup warning lines and flags
- Hydro-vac loose gravel off roof
- Remove/dispose existing EPDM
- Identify, remove/replace all wet insulation
- Install 1/2 in. fiberboard over existing insulation
- Remove lightning rod protection
- Install average of 1.5 in. of spray foam
- Install 15 mils of basecoat
- Install 15 mils of topcoat
- Embed granules into topcoat
- Install walkways around penetrations
- Reinstall lightning rod protection system
- Remove job-related debris and surplus materials
- Final walkthrough and issuance of 20-year Full
  System, NPR, NDL, Renewable warranty



